

# ARBY'S #8821 (a) PRESCOT VILLAGE

PLANNING-ZONING
TOWN OF WAXHAW

1150 N. BROOME ST

WAXHAW, NC 28173 704-843-2195

1150 N. BROOME ST

WAXHAW, NC 28173


704-843-2195

STORM WATER & EROSION CONTRO

DEVELOPMENT SERVICES DEPT.

1001 ASPINAL STREET (PROVIDENCE RD) WAXHAW, N.C. 28173 UNION COUNTY PARCEL #06165436

ZONED:CU-C2



	ANTICIPATED	AC	$\top I \vee I$	TY	SCH	EDU	LE
AC	TIVITY/MONTH	1	2	3	4	5	6
1	INSTALL EROSION CONTROL AND TREE PROTECTION						
2	CLEARING AND GRADING						
3	STORM DRAIN INSTALLATION						
4	SANITARY SEWER INSTALLATION						
5	GRASS (TEMP.) (PERM.)						
6	UTILITY INSTALLATION						
7	MAINTAIN EROSION CONTROL						
8	BLDG. CONST. AND PAVING						
9	FINAL LANDSCAPING						
10	CLEAN UP						

EROSION CONTROL DEVICES ARE REQUIRED ON THIS PROJECT WILL BE INSTALLED IF DEEMED NECESSARY BY ON SITE

WATER & SEWER
UNION COUNTY PUBLIC WORKS 500 N. MAIN ST MONROE, NC 28112 (704) 283-3500

NATURAL GAS PIEDMONT NATURAL GAS JOHN HARRINGTON (704) 572-5693

UNION POWER 1525 N. ROCKY RIVER RD. (800) 922-6840

# INDEX OF DRAWINGS

S ..... SURVEY

EXISTING CONDITIONS & DEMOLITION & EROSION CONTROL PH 1 PLAN

SITE PLAN

SIGHT DISTANCE PLAN

UTILITY PLAN **GRADING PLAN** 

**EROSION CONTROL PH 2 PLAN** 

DETAIL SHEET DETAIL SHEET

DETAIL SHEET

DETAIL SHEET DETAIL SHEET

DETAIL SHEET LANDSCAPE PLAN

LA.2.... LANDSCAPE DETAIL SHEET

(The following Sheets are included FOR FOR REFERENCE ONLY)

A2.1... EXTERIOR ELEVATIONS A2.2... EXTERIOR ELEVATIONS

SL.1.... SITE LIGHTING & PHOTOMETRIC PLAN



1. ALL STORM DRAINAGE, WATER, SEWER AND NATURAL GAS AND OTHER ON SITE UNDERGROUND UTILITIES PIPE

## **DEVELOPER:**

BRUMIT RESTAURANT GROUP, LLC MR. TYLER LANCE



P.O. BOX 15726 ASHEVILLE, NC 28813 (828) 274-5835

> FINANCIALLY RESPONSIBLE PERSON: **BUILD-IT CONSTRUCTION, LLC** P.O. BOX 15726 ASHEVILLE, NC 28813

TYLER LANCE - Ph:(828) 421-4278 Email:TYLERL@NCARBYS.COM

**ENGINEER:** 



C/O Ayer Design Group 215 Johnston Street Rock Hill, SC 29730 Phone: 704-400-1044


**CONTACT:** MR. MICHAEL D. NEWMAN, PE





9.4.20 PER TOWN PLAN REVIEW 2 10.1.20 PER U.C.P.W. REVIEW


JOB NO:


2020-104





















MDV Engineering





RESTAURANT w/ DRIVE-THRU

1001 ASPINAL ST.

WAXHAW, NC 28173

(PROVIDENCE ROAD)

<u>FOR</u>

Brumit Restaurant Group

BRUMIT RESTAURANT GROUP, LLC P.O. BOX 15726 ASHEVILLE, NC 28813 PH: 828.274.5835

REVISIONS

DWG. NAME: 2020-104 DRAWN BY: MDN DATE.: 5-26-20 SCALE: N.T.S

> **DETAIL SHEET**

#### GROUND STABILIZATION AND MATERIALS HANDLING PRACTICES FOR COMPLIANCE WITH THE NCG01 CONSTRUCTION GENERAL PERMIT

Implementing the details and specifications on this plan sheet will result in the construction activity being considered compliant with the Ground Stabilization and Materials Handling sections of the NCG01 Construction General Permit (Sections E and F, respectively). The permittee shall comply with the Erosion and Sediment Control plan approved by the elegated authority having jurisdiction. All details and specifications shown on this sheet

may not apply depending on site conditions and the delegated authority having jurisdiction.

	Re	equired Ground Stabil	ization Timeframes
Si	te Area Description	Stabilize within this many calendar days after ceasing land disturbance	Timeframe variations
(a) Perimeter dikes, swales, ditches, and perimeter slopes		7	None
(b)	High Quality Water (HQW) Zones	7	None
(c)	Slopes steeper than 3:1	7	If slopes are 10' or less in length and are not steeper than 2:1, 14 days are allowed
(d)	Slopes 3:1 to 4:1	14	-7 days for slopes greater than 50' in length and with slopes steeper than 4:1 -7 days for perimeter dikes, swales, ditches, perimeter slopes and HQW Zones -10 days for Falls Lake Watershed
(e)	Areas with slopes flatter than 4:1	14	-7 days for perimeter dikes, swales, ditches, perimeter slopes and HQW Zone -10 days for Falls Lake Watershed unless there is zero slope

ground stabilization shall be converted to permanent ground stabilization as soon as practicable but in no case longer than 90 calendar days after the last land disturbing activity. Temporary ground stabilization shall be maintained in a manner to render the surface stable against accelerated erosion until permanent ground stabilization is achieved.

#### GROUND STABILIZATION SPECIFICATION

Stabilize the ground sufficiently so that rain will not dislodge the soil. Use one of the techniques in the table below

- Temporary grass seed covered with straw or
   Permanent grass seed covered with straw or
- other mulches and tackifiers Hydroseeding
- Rolled erosion control products with or without temporary grass seed
- Appropriately applied straw or other mulch Shrubs or other permanent plantings covered
- Geotextile fabrics such as permanent soil reinforcement matting
- - Uniform and evenly distributed ground cover

other mulches and tackifiers

- sufficient to restrain erosion Structural methods such as concrete, asphalt or
- Rolled erosion control products with grass seed

#### POLYACRYLAMIDES (PAMS) AND FLOCCULANTS

- Select flocculants that are appropriate for the soils being exposed during construction, selecting from the NC DWR List of Approved PAMS/Flocculants.
- Apply flocculants at or before the inlets to Erosion and Sediment Control Measures. Apply flocculants at the concentrations specified in the NC DWR List of Approved
- *PAMS/Flocculants* and in accordance with the manufacturer's instructions. Provide ponding area for containment of treated Stormwater before discharging
- Store flocculants in leak-proof containers that are kept under storm-resistant cover or surrounded by secondary containment structures.

## Provide drip pans under any stored equipment. Identify leaks and repair as soon as feasible, or remove leaking equipment from the

hazardous waste (recycle when possible).

## Maintain vehicles and equipment to prevent discharge of fluids.

has been corrected

LITTER, BUILDING MATERIAL AND LAND CLEARING WASTE Never bury or burn waste. Place litter and debris in approved waste containers.

Collect all spent fluids, store in separate containers and properly dispose as

- to a recycling or disposal center that handles these materials.
- Provide a sufficient number and size of waste containers (e.g dumpster, trash receptacle) on site to contain construction and domestic wastes.
- Locate waste containers at least 50 feet away from storm drain inlets and surface waters unless no other alternatives are reasonably available.
- Locate waste containers on areas that do not receive substantial amounts of runoff from upland areas and does not drain directly to a storm drain, stream or wetland. Cover waste containers at the end of each workday and before storm events or
- provide secondary containment. Repair or replace damaged waste containers. 6. Anchor all lightweight items in waste containers during times of high winds. 7. Empty waste containers as needed to prevent overflow. Clean up immediately if
- containers overflow. Dispose waste off-site at an approved disposal facility.
- On business days, clean up and dispose of waste in designated waste containers.

#### PAINT AND OTHER LIQUID WASTE


- Do not dump paint and other liquid waste into storm drains, streams or wetlands. Locate paint washouts at least 50 feet away from storm drain inlets and surface waters unless no other alternatives are reasonably available.
- Contain liquid wastes in a controlled area.
- Containment must be labeled, sized and placed appropriately for the needs of site. Prevent the discharge of soaps, solvents, detergents and other liquid wastes from construction sites.

#### PORTABLE TOILETS

- Install portable toilets on level ground, at least 50 feet away from storm drains, streams or wetlands unless there is no alternative reasonably available. If 50 foot offset is not attainable, provide relocation of portable toilet behind silt fence or place
- on a gravel pad and surround with sand bags Provide staking or anchoring of portable toilets during periods of high winds or in high
- Monitor portable toilets for leaking and properly dispose of any leaked material. Utilize a licensed sanitary waste hauler to remove leaking portable toilets and replace with properly operating unit.

- Show stockpile locations on plans. Locate earthen-material stockpile areas at least 50 feet away from storm drain inlets, sediment basins, perimeter sediment controls and surface waters unless it can be shown no other alternatives are reasonably
- Protect stockpile with silt fence installed along toe of slope with a minimum offset of five feet from the toe of stockpile.
- Provide stable stone access point when feasible.
- Stabilize stockpile within the timeframes provided on this sheet and in accordance with the approved plan and any additional requirements. Soil stabilization is defined as vegetative, physical or chemical coverage techniques that will restrain accelerated erosion on disturbed soils for temporary or permanent control needs.





#### CONCRETE WASHOUTS

- Do not discharge concrete or cement slurry from the site.
- Dispose of, or recycle settled, hardened concrete residue in accordance with local and state solid waste regulations and at an approved facility.
- Manage washout from mortar mixers in accordance with the above item and in addition place the mixer and associated materials on impervious barrier and within lot perimeter silt fence
- Install temporary concrete washouts per local requirements, where applicable. If an alternate method or product is to be used, contact your approval authority for review and approval. If local standard details are not available, use one of the two types of temporary concrete washouts provided on this detail.
- Do not use concrete washouts for dewatering or storing defective curb or sidewalk sections. Stormwater accumulated within the washout may not be pumped into or discharged to the storm drain system or receiving surface waters. Liquid waste must
- be pumped out and removed from project. Locate washouts at least 50 feet from storm drain inlets and surface waters unless it can be shown that no other alternatives are reasonably available. At a minimum, install protection of storm drain inlet(s) closest to the washout which could receive
- Locate washouts in an easily accessible area, on level ground and install a stone entrance pad in front of the washout. Additional controls may be required by the approving authority.
- Install at least one sign directing concrete trucks to the washout within the project limits. Post signage on the washout itself to identify this location.
- Remove leavings from the washout when at approximately 75% capacity to limit overflow events. Replace the tarp, sand bags or other temporary structural components when no longer functional. When utilizing alternative or proprietary products, follow manufacturer's instructions.
- 10. At the completion of the concrete work, remove remaining leavings and dispose of in an approved disposal facility. Fill pit, if applicable, and stabilize any disturbance caused by removal of washout

#### HERBICIDES, PESTICIDES AND RODENTICIDES

Do not stockpile these materials onsite.

- Store and apply herbicides, pesticides and rodenticides in accordance with label
- Store herbicides, pesticides and rodenticides in their original containers with the label, which lists directions for use, ingredients and first aid steps in case of accidental poisoning.
- Do not store herbicides, pesticides and rodenticides in areas where flooding is possible or where they may spill or leak into wells, stormwater drains, ground water or surface water. If a spill occurs, clean area immediately.

#### HAZARDOUS AND TOXIC WASTE

- Create designated hazardous waste collection areas on-site.
- 2. Place hazardous waste containers under cover or in secondary containment. 3. Do not store hazardous chemicals, drums or bagged materials directly on the ground.

# NCG01 GROUND STABILIZATION AND MATERIALS HANDLING

EFFECTIVE: 04/01/19

## SELF-INSPECTION, RECORDKEEPING AND REPORTING

**SECTION A: SELF-INSPECTION** RECORD KEEPING AND REPORTING SELF-INSPECTIONS ARE REQUIRED EVERY 7 DAYS OR AFTER GREATER THAN 0.5 INCH RAINFALL AND IN ACCORDANCE WITH THE TABLE BELOW.

munimum manum

Inspect	Frequency (during normal business hours)	Inspection records must include:
(1) Rain gauge maintained in good working order	Daily	Daily rainfall amounts.  If no daily rain gauge observations are made during weekend holiday periods, and no individual-day rainfall information available, record the cumulative rain measurement for those u attended days (and this will determine if a site inspection needed). Days on which no rainfall occurred shall be recorded "zero." The permittee may use another rain-monitoring devi approved by the Division.
(2) E&SC Measures	At least once per 7 calendar days and within 24 hours of a rain event $(0.5)$ nch in 24 hours $(1.5)$	1. Identification of the measures inspected, 2. Date and time of the inspection, 3. Name of the person performing the inspection, 4. Indication of whether the measures were operating properly, 5. Description of maintenance needs for the measure, 6. Description, evidence, and date of corrective actions taken.
(3) Stormwater discharge outfalls (SDOs)	At least once per 7 calendar days and within 24 hours of a rain event (0.5) inch in 24 hours	<ol> <li>Identification of the discharge outfalls inspected,</li> <li>Date and time of the inspection,</li> <li>Name of the person performing the inspection,</li> <li>Evidence of indicators of stormwater pollution such as oil sheen, floating or suspended solids or discoloration,</li> <li>Indication of visible sediment leaving the site,</li> <li>Description, evidence, and date of corrective actions taken.</li> </ol>
(4) Perimeter of site	At least once per 7 calendar days and within 24 hours of a rain event × 0.5 nch in 24 hours	If visible sedimentation is found outside site limits, then a record of the following shall be made:  Actions taken to clean up or stabilize the sediment that has le the site limits,  Description, evidence, and date of corrective actions taken, at a explanation as to the actions taken to control future releases.
(5) Streams or wetlands onsite or offsite (where accessible)	At least once per 7 calendar days and within 24 hours of a rain event × 0.5 inch in 24 hours	If the stream or wetland has increased visible sedimentation or a stream has visible increased turbidity from the construction activity, then a record of the following shall be made:  1. Description, evidence and date of corrective actions taken, an 2. Records of the required reports to the appropriate Division Regional Office per Part III, Section C, Item (2)(a) of this permi of this permit.
(6) Ground stabilization measures	After each phase of grading	The phase of grading (installation of perimeter E&SC measures, clearing and grubbing, installation of storm drainage facilities, completion of all land-disturbing activity, construction or redevelopment, permanent ground cover).

NOTE: The rain inspection resets the required 7 calendar day inspection requirement.

NORTH CAROLINA

**S** Environmental Quality

. Documentation that the required ground stabilization

timeframe or an assurance that they will be provided as

measures have been provided within the required

## SELF-INSPECTION, RECORDKEEPING AND REPORTING

#### SECTION B: RECORDKEEPING 1. E&SC Plan Documentation

The approved E&SC plan as well as any approved deviation shall be kept on the site. The approved E&SC plan must be kept up-to-date throughout the coverage under this permit. The following items pertaining to the E&SC plan shall be documented in the manner

Item to Document	Documentation Requirements
(a) Each E&SC Measure has been installed and does not significantly deviate from the locations, dimensions and relative elevations shown on the approved E&SC Plan.	Initial and date each E&SC Measure on a copy of the approved E&SC Plan or complete, date and sign an inspection report that lists each E&SC Measure shown on the approved E&SC Plan. This documentation is required upon the initial installation of the E&SC Measures or if the E&SC Measures are modified after initial installation.
(b) A phase of grading has been completed.	Initial and date a copy of the approved E&SC Plan or complete, date and sign an inspection report to indicate completion of the construction phase.
(c) Ground cover is located and installed in accordance with the approved E&SC Plan.	Initial and date a copy of the approved E&SC Plan or complete, date and sign an inspection report to indicate compliance with approved ground cover specifications.
(d) The maintenance and repair requirements for all E&SC Measures have been performed.	Complete, date and sign an inspection report.
(e) Corrective actions have been taken to E&SC Measures.	Initial and date a copy of the approved E&SC Plan or complete, date and sign an inspection report to indicate the completion of the

## 2. Additional Documentation

In addition to the E&SC Plan documents above, the following items shall be kept on the

corrective action.

- and available for agency inspectors at all times during normal business hours, unless the Division provides a site-specific exemption based on unique site conditions that make this
- (a) This general permit as well as the certificate of coverage, after it is received.
- (b) Records of inspections made during the previous 30 days. The permittee shall record the required observations on the Inspection Record Form provided by the Division or a similar inspection form that includes all the required elements. Use of electronically-available records in lieu of the required paper copies will be allowed if shown to provide equal access and utility as the hard-copy records.
- All data used to complete the Notice of Intent and older inspection records shall be maintained for a period of three years after project completion and made available upon request. [40 CFR 122.41]

## SELF-INSPECTION, RECORD KEEPING AND REPORTING

## 1. Occurrences that must be reported

(a) Visible sediment deposition in a stream or wetland.

## (b) Oil spills if:

environment[40

CFR 122.41(I)(7)]

- They are less than 25 gallons but cannot be cleaned up within 24 hours,
- They cause sheen on surface waters (regardless of volume), or
- (a) Releases of hazardous substances in excess of reportable quantities under Section 311
- (b) Anticipated bypasses and unanticipated bypasses.
- (c) Noncompliance with the conditions of this permit that may endanger health or the

## **SECTION C: REPORTING**

- Permittees shall report the following occurrences:

- They are 25 gallons or more,
- They are within 100 feet of surface waters (regardless of volume).
- of the Clean Water Act (Ref: 40 CFR 110.3 and 40 CFR 117.3) or Section 102 of CERCLA (Ref: 40 CFR 302.4) or G.S. 143-215.85.

# 

After a permittee becomes aware of an occurrence that must be reported, he shall contact the appropriate Division regional office and The Town of Waxhaw, by calling 704-843-2195, ext. 236 and sending email to crice@waxhaw.com, within the timeframes and in accordance with the other requirements listed below. Occurrences outside normal business hours may also be reported to the NCDEQ Department's Environmental Emergency Center personnel at (800)


······································	
Occurrence	Reporting Timeframes (After Discovery) and Other Requirements
(a) Visible sediment	Within 24 hours, an oral or electronic notification.
deposition in a	Within 7 calendar days, a report that contains a description of the
stream or wetland	sediment and actions taken to address the cause of the deposition.
	Division staff may waive the requirement for a written report on a case-by-case basis.
	If the stream is named on the NC 303(d) list as impaired for sediment-
	related causes, the permittee may be required to perform additional
	monitoring, inspections or apply more stringent practices if staff
	determine that additional requirements are needed to assure compliance
	with the federal or state impaired-waters conditions.
(b) Oil spills and	Within 24 hours, an oral or electronic notification. The notification
release of	shall include information about the date, time, nature, volume and
hazardous	location of the spill or release.
substances per Item	
1(b)-(c) above	K-101 Fax 500 Fa
(c) Anticipated	A report at least ten days before the date of the bypass, if possible.
bypasses [40 CFR	The report shall include an evaluation of the anticipated quality and
122.41(m)(3)]	effect of the bypass.
(d) Unanticipated	Within 24 hours, an oral or electronic notification.
bypasses [40 CFR	Within 7 calendar days, a report that includes an evaluation of the
122.41(m)(3)]	quality and effect of the bypass.
(e) Noncompliance	Within 24 hours, an oral or electronic notification.
with the conditions	Within 7 calendar days, a report that contains a description of the
of this permit that	noncompliance, and its causes; the period of noncompliance,
may endanger	including exact dates and times, and if the noncompliance has not
health or the	been corrected, the anticipated time noncompliance is expected to


continue; and steps taken or planned to reduce, eliminate, and


prevent reoccurrence of the noncompliance. [40 CFR 122.41(I)(6).

Division staff may waive the requirement for a written report on a

case-by-case basis







TYPE "ABOVE GRADE" WITH STRAW BALES

CONCRETE WASHOUT DETAIL & NOTES

#### **CONCRETE WASHOUT AREA**

 Please show a Concrete Washout area, provide details and place notes below with detail provided. Do not locate containment areas or devices where accidental release of the contained liquid can threaten health or safety, or discharge to water bodies, channel, or storm drains. Temporary concrete washout facilities should be located a minimum of 50 feet from storm drain inlets, open drainage facilities, and watercourses, unless determined infeasible by the Engineer or CRM. Each facility should be located away from construction traffic or access areas to prevent disturbance or tracking.

#### ONSITE TEMPORARY CONCRETE WASHOUT **FACILITY, CONCRETE TRANSIT TRUCK WASHOUT**

**PROCEDURES**  Temporary concrete washout facilities should be located a minimum of 50 feet from storm drain inlets, open drainage facilities, and watercourses, unless determined infeasible by the Engineer or CRM. Each facility should be located away from construction traffic or access

areas to prevent disturbance or tracking. Install a sign adjacent to each washout facility to inform concrete equipment operators to utilize the proper

Temporary concrete washout facilities should be constructed above grade or below grade at the option of the Contractor. Temporary concrete washout facilities should be constructed and maintained in sufficient quantity and size to contain all liquid and concrete waste

generated by washout operations. Temporary washout facilities should have a temporary pit or bermed areas of sufficient volume to completely contain all liquid and waste concrete materials generated during washout procedures.

Perform washout of concrete mixer trucks in designated

areas only. Washout may be collected in an impermeable bag for disposal. See also Concrete Truck Washout. Once concrete wastes are washed into the designated area and allowed to harden, the concrete should be

broken up, removed, and disposed of per Solid Waste

## **INSPECTION AND MAINTENANCE**


Management.

The Engineer or CRM should monitor on site concrete waste storage and disposal procedures at least weekly. • The Engineer or CRM should monitor concrete working tasks, such as saw cutting, coring, grinding and grooving daily to ensure proper methods are employed.

Temporary concrete washout facilities should be maintained to provide adequate holding capacity with a minimum freeboard of 4-inches for above grade facilities and 12-inches for below grade facilities. Maintaining temporary concrete washout facilities should include removing and disposing of hardened concrete and returning the facilities to a functional condition. Existing facilities should be cleaned, or new facilities should be constructed and ready for use once the

washout is 75% full. Temporary concrete washout facilities should be inspected for damage (i.e., tears in PVC liner, missing sandbags, etc.). Damaged facilities should be repaired immediately





1001 ÄSPINAL ST. WAXHAW, NC 28173 (PROVIDENCE ROAD)



P.O. BOX 15726 ASHEVILLE, NC 28813 PH: 828.274.5835 REVISIONS

1 9.4.20 PER TOWN PLAN REVIEW

BRUMIT RESTAURANT GROUP, LLC


DWG. NAME: 2020-104


DRAWN BY: MDN


**DETAIL SHEET** 


SCALE: N.T.S

DATE.: 5-26-20





















REVISIONS 1 9.4.20 PER TOWN PLAN REVIEW


DWG. NAME: 2020-104 DRAWN BY: MDN DATE.: 5-26-20 SCALE: N.T.S


> **DETAIL SHEET**





. REMOVE WIRE AND NYLON TWINE FROM BALL AND CANOPY.







ZONING ADMINISTRATOR HAS WAIVED THE REQUIREMENTS OF THE TOWN OF WAXHAW UDO SECTION 20.2.2.E.1.D AND SECTION 20.2.2.E.1.F.

ALL SIGNS SHALL BE PERMITTED SEPARATELY IN ACCORDANCE WITH

SECTION 13 OF THE TOWN OF WAXHAW UDO.

29. PROVIDE A CLEAR UNOBSTRUCTED 30"X30" LANDING AREA FOR





A. PAINT ALL EXPOSED GAS PIPE, ROOF ACCESS LADDER, ETC. TO MATCH ADJACENT EXTERIOR WALL SURFACE. DO NOT PAINT ELECTRIC OR GAS SERVICE EQUIPMENT.

B. PROVIDE TEMPORARY MASKING OF EXPOSED STAINLESS STEEL DURING ACID WASHING OF MASONRY.

PROVIDE SOLID MASONRY UNITS AT THE ENDS OF JAMBS, SILLS, ETC.

TO HELP PREVENT EFFLORESCENCE ALL MASONRY UNITS ARE TO BE MANUFACTURED WITH INTEGRAL WATER REPELLANT. WATER REPELLENT ADMIXTURE IS TO BE MIXED IN AND PRE-WASHED SAND IS TO BE USED IN ALL MORTAR MIXES.

REFER TO SHEET A8.2 FOR TEMPERED GLASS LOCATIONS.

G. ALUMINUM STOREFRONT TO BE DARK BRONZE.

H. ALL GLAZING TO BE 1" INSULATED GLAZING.

SIGNAGE IS SHOWN FOR REFERENCE ONLY. FINAL SIZE, LOCATION AND QUANTITY TO BE DETERMINED BY SIGNAGE VENDOR. SIGNAGE VENDER SHALL PERMIT ALL SIGNS UNDER SEPARATE COVER.


REFER TO ELECTRICAL DRAWINGS FOR EXTERIOR LIGHTING SPECIFICATIONS.

PAINT ALL EXPOSED BRICK LINTELS TO MATCH ADJACENT BRICK.

ALL WALL MOUNTED LIGHT FIXTURES TO BE SET IN CONTINUOUS BED OF CAULK AND THEN SHALL BE SEALED TO WALL WITH SEPARATE BEAD OF CAULK. CAULK TO MATCH ADJACENT SURFACE.

M. ALL BRICK VENEER SHALL BE A RUNNING BOND, U.N.O. ALL BRICK SHALL BE INSTALLED FLUSH. U.N.O. (EXCEPTIONS

N. THRU-WALL FLASHING SHALL BE PRE-FINISHED TO MATCH STOREFRONT (DARK BRONZE).



**EXTERIOR ELEVATIONS** 

SHEET:

PROJECT NUMBER: ARF173

OWNER REVIEW AUG 27, 2020

JUN 10, 2020

\_

PROPRIETARY INFORMATION NOTICE:

THESE PROTOTYPICAL DOCUMENTS MAY REQUIRE REVISIONS TO CONFORM TO LOCAL

OR OTHER CONDITIONS. THE DESIGN CONCEPTS EMBODIED IN THESE DOCUMEN

ARE SPECIFICALLY FOR THIS PROJECT.
INFORMATION CONTAINED HEREIN REMA

AND IS NOT TO BE COPIED, REPRODUCED,

OTHER PARTIES IN ANY FORM WHATSOEVER WITHOUT THE EXPRESS WRITTEN CONSENT

Copyright 2020 by Arby's Restaurant Group

STAURANT GROUP. REGULAR 40 - REVERSE

OF ARBY'S RESTAURNAT GROUP.


THE SOLE PROPERTY OF ARBY'S RESTAURANT

DETAIL @ BRICK CORNER


3 DEIAI A2.1 11/2" = 1'-0"


SIDE ELEVATION 1/4" = 1'-0"

A2.1









1. PRE-FINISHED METAL COPING. 2. PRE-FABRICATED METAL CANOPY/ACCENT BAND. 3. CENTER DRIVE THRU CANOPY ON DRIVE THRU WINDOW. 4. PRE-FABRICATED METAL POST FOR CANOPY. 5. ARBY'S SIGNAGE, REFER TO SIGNAGE VENDOR DRAWINGS. 6. PAINT DOOR AND FRAME. NOT USED. 8. BRICK CORNICE, SOLDIER COURSE. 9. TINTED/SPANDREL GLAZING. 10. BRICK VENEER ACCENT BAND, ALIGN WITH METAL ACCENT BAND. 11. DRIVE THRU WINDOW. 12. WALL MOUNTED LIGHT FIXTURE. 13. PAINT BOLLARD. 14. WALL PACK, REFER TO ELECTRICAL DRAWING. 15. ROOF LADDER, MOUNT DIRECTLY TO SHEATHING. PAINT "K" 16. BRICK VENEER. 17. BRICK ROWLOCK SILL. USE SOLID BRICK @ OUTSIDE CORNERS & JAMBS. REFER TO DETAIL 3/A2.1. 18. SOLDIER COURSE BRICK. 19. ELECTRICAL EQUIPMENT. 20. GAS METER. 21. GREASE OUTLET. 22. Co2 HOOKUP. PROPRIETARY INFORMATION NOTICE: THESE PROTOTYPICAL DOCUMENTS MAY REQUIRE REVISIONS TO CONFORM TO LOCAL, STATE, AND FEDERAL CODES, ORDINANCES OR OTHER CONDITIONS. THE DESIGN 23. COOLER/FREEZER. PRE-FINISHED TO MATCH PAINT "K". 24. ALUMINUM STOREFRONT. ARE SPECIFICALLY FOR THIS PROJECT. 25. PREFABRICATED SCUPPER. MATCH COLOR TO ADJACENT WALL COLOR. REFER TO DETAIL 7/A1.3. 26. CONTINUE BRICK VENEER BEHIND ELECTRIC EQUIPMENT. COORDINATE SIZE WITH ELECTRICIAN. DO NOT INSTALL ROWLOCK BEHIND OF ARBY'S RESTAURNAT GROUP. ELECTRICAL EQUIPMENT. 27. ARBY'S HAT SIGNAGE. MOUNT ON BRICK WALL. REFER TO SIGNAGE VENDOR'S DRAWINGS. 28. ARBY'S LETTER SIGNAGE. MOUNT ON EIFS WALL. REFER TO SIGNAGE VENDOR'S DRAWINGS. 29. PROVIDE A CLEAR UNOBSTRUCTED 30"X30" LANDING AREA FOR ZONING ADMINISTRATOR HAS WAIVED THE REQUIREMENTS OF THE TOWN OF WAXHAW UDO SECTION 20.2.2.E.1.D AND SECTION 20.2.2.E.1.F. S RESTAURANT (

SUAL REGULAR 40 - F

PINAL ST. PRESCOT VILLAGE, FOUND IN THE CONCLUSIONS, SUBHEADING "3. EXTERIOR BUILDING MATERIALS (BUILDING SKIN)." PROJECT NUMBER: ARF173 DATE JUN 10, 2020 OWNER REVIEW AUG 27, 2020

CODED NOTES (ALL CODED NOTES MAY NOT BE USED)

THE SOLE PROPERTY OF ARBY'S RESTAURANT GROUP, IS CONFIDENTIAL AND PROPRIETARY AND IS NOT TO BE COPIED, REPRODUCED, OTHER PARTIES IN ANY FORM WHATSOEVER WITHOUT THE EXPRESS WRITTEN CONSENT

Copyright 2020 by Arby's Restaurant Group

ALL SIGNS SHALL BE PERMITTED SEPARATELY IN ACCORDANCE WITH SECTION 13 OF THE TOWN OF WAXHAW UDO.

WINDOWS ALONG THE KEMBLE STREET SIDE ELEVATION MUST BE ENTIREL CLEAR GLASS, THUS ALLOWING OPAQUE GLAZING ALONG THE KEMBLE STREET SIDE ELEVATION PER THE 2007 WRITTEN ORDER APPROVING

**EXTERIOR ELEVATIONS** 

SHEET:

 $0.3 \quad 0.2 \quad 0.2 \quad 0.2 \quad 0.2 \quad 0.2 \quad 0.1 \quad 0.0 \quad 0.0$ \*\*EMBLE 0.8 TOREGOT\*\* 0.3 \*\*0.4 \*\*0.4 \*\*0.3 \*\*0.3 \*\*0.4 \*\*0.3 \*\*0.4 \*\*0.3 \*\*0.1 \*\*0.1 \*\*0.1 \*\*0.0 \*\*0.0 \*\*0.1 \*\*0.  $^{\dagger}0.0$   $^{\dagger}0.0$   $^{\dagger}0.0$   $^{\dagger}0.0$   $^{\dagger}0.0$   $^{\dagger}0.0$   $^{\dagger}0.1$   $^{\dagger}0.1$   $^{\dagger}0.1$   $^{\dagger}0.1$   $^{\dagger}0.2$   $^{\dagger}0.2$   $^{\dagger}0.3$   $^{\dagger}0.3$   $^{\dagger}0.3$   $^{\dagger}0.3$   $^{\dagger}0.3$   $^{\dagger}0.3$   $^{\dagger}0.3$ 10.1 +0.1 +0.1 +0.2 +0.5 RD ARBOXA . CONSTRUMATE WITH WINDOWSER COOP. 2.5 23 2.4 3.0 3.3 DRIVE-THRU WINDOW-2.8 2.8 2.8 2.2 0.8 0.8 0.8 0.4 0.4 0.4 0.4 0.4 0.4STREET LIGHT (TYP.) DUMPSTER ENCLOSURE. SEE DETAIL SHEET PROPOSED+1.5" DOMESTIC RPZ BACKFLOW PREVENTOR + 0.5 + 0.7 + 0.8 + 0.7 + 0.5 + 0.7 + 0.8 + SAM'S INVESTMENTS V, LLC O SERVE ARBY'S RESTAURANT. PER UNION COUNTY PUBLIC WORKS WATER REQUIREMENTS & DETAILS. PLAT CABINET N. FILE 643 PARCEL No.: 06165435 PARCEL C 2.046 ACRES <u>Plan View</u>

<sup>+</sup>0.0 <sup>+</sup>0.0 <sup>+</sup>0.0 <sup>+</sup>0.0

Scale - 1'' = 20ft

1. Readings shown are based on a total LLF of as shown at grade. Data references the extrapolated performance projections in a 25c ambient based on 10,000 hrs of LED testing (per IESNA LM-80-08

3. Product information can be obtained at www.Acuitybrands.com

and projected per IESNA TM-21-11). 2. Please refer to the "Plan View" for mounting heights.

Luminaire Locations  Location Aim										
			Aim							
No.	Label	X	Y	z	мн	Orientation	Tilt	X	Y	z
2	Α	-123.93	287.34	25.00	25.00	164.17	0.00	-123.58	286.14	0.00
3	Α	-7.40	270.35	25.00	25.00	264.36	0.00	-8.65	270.23	0.00
4	Α	-103.44	132.98	25.00	25.00	348.50	0.00	-103.69	134.21	0.00
5	Α	-198.82	125.21	25.00	25.00	353.66	0.00	-198.96	126.46	0.00
6	Α	5.15	185.94	25.00	25.00	264.36	0.00	3.90	185.82	0.00
7	Α	-149.21	222.91	25.00	25.00	258.19	0.00	-150.44	222.66	0.00

Statistics						
Description	Symbol	Avg	Max	Min	Max/Min	Avg/Min
Spill Light Summary	+	1.3 fc	5.4 fc	0.0 fc	N/A	N/A
Stat Zone # 2	$\Diamond$	2.6 fc	5.4 fc	0.7 fc	7.7:1	3.7:1

Schedule										
Symbol	Label	Quantity	Manufacturer	Catalog Number	Description	Lamp	Number Lamps	Lumens Per Lamp	Light Loss Factor	Wattag
	A	6		ATB2 40BLEDE15 XXXXX R4 4K/5K	ATB2 SERIES LED 1500MA TYPE 4 4000K/5000K CCT	LED Array	1	21798	0.91	198

This architectural lighting submittal is provided only for informational purposes and to the help the customer or end-user (as applicable) understand how various sections of linear fixtures connect to each other and how they mount to the ceiling. This lighting submittal is strictly based on the information provided to Acuity Brands, and is provided without warranty as to accuracy, completeness, reliability or otherwise. If the information (including but not limited to floor-plans, reflected ceiling plans, electrical plans and specifications) provided to Acuity Brands is incomplete or not current (i.e., newer versions exist), the accuracy of proposed design may be adversely affected. Once this lighting submittal is received by the customer or end-user (as applicable), it is the obligation of the customer or end-user (as applicable) to consult with a professional engineering advisor to determine whether the proposed design meets the applicable project requirements for lighting system performance, code compliance, safety, suitability and effectiveness for use in a particular application. In no event will Acuity Brands be responsible for any loss resulting from any use of any information contained in this lighting submittal.

R.Cunningham

Date 7/9/2020

Scale

As Shown

Drawing No.

143457-0-A1

Summary